Table 2: Detailed specifications

Area/	Component	Deliverables	Notes
Category			
General	Structural	All wood for structural and roofing materials	
	materials	shall be of a termite resistant nature (i.e.,	
		borate treated)	
			Minimized ground
		All modules shall rest on appropriate support	clearance to allow for
	Module	blocks with hurricane straps. Ground	shorter ramp along
	support and	clearance should be minimized to the extent	primary entryway in
	ground	possible given any below-structure needs	order to reduce ramp
General	clearance	outlined below (e.g., sewage holding tanks)	footprint
		Material shall be fiber-reinforced plastic (FRP	
		or equivalent) resistant to marks and heavy	
		use. Shall be insulated to accommodate	
		maintenance of interior temperature and	
General	Internal walls	sound reduction	
		All exterior doors open as shown. Three (3)	
		exterior, solid core single doors. Of these, two	
		are "half-lite" doors with a 24"x30" lite	
		mounted in the upper half of the door (Main	
		entrance into Reception area and door from	
		Field prep area to exterior deck). One (1)	
		exterior, solid-core double door with	
	Doors	removable mullion (from wet gear storage	
General	(exterior)	room).	
	Doors		
General	(exterior)	All exterior doors keyed alike.	
	Doors	All exterior door hardware should be stainless	
General	(exterior)	steel or otherwise resistant to corrosion.	
		All interior doors open as shown. Total eleven	
		(11) interior, solid-core single doors. Of these,	
		three (3) are non-windowed (bathrooms and	
		closet). Three (3) are "half-lite" doors with a	
		24"x30" lite mounted in upper half of the door	
		(conference room, IT room, and Wet gear	
		storage interior door). Remaining five (5) are	
		"narrow-lite" doors with a 7"x22" lite	
	Doors	mounted along the upper, handle-side of the	Closet door may be
General	(interior)	door (all offices).	hollow core
			Must include ability to
		Bathroom doors lockable via thumbturn	unlock from the
	Doors	deadbolt with privacy indicator (i.e.,	outside in case of
General	(interior)	vacant/occupied)	emergency

	Doors	Hydraulic door closers on all external and	
General	(general)	bathroom doors.	
	10		
	Doors		
General	(general)	All doors with mounted door stop	
			Wet gear storage room
			may have a single such
			sign above the double
			door. Exit sign not necessary on the
			single door at the
	Doors	Illuminated Exit sign to be affixed interiorly	North end of the
General	(exterior)	above each external door	room.
		Two (2) double-paned picture windows	
		measuring 6' W x 5' H located in conference	
		room (see conference room specs below). One double-paned picture window measuring at	
		least 3' W x 2' H located in kitchenette (See	
		kitchenette specs below. Five (5) double-	
		paned picture windows measuring 5' W x 3' H	
		located throughout facility as shown in Figure	
		6. All windows shall be vinyl framed, non-	
General	Windows	opening, and fully weather sealed.	
		All flooring shall be water and scratch resistant vinyl plank (or similar) except in bathrooms	
		and wet gear storage room (see details	
		below). Baseboards should be quarter round	
General	Flooring	matching in material and color to the flooring.	
			Drains in Wet Gear
			Storage Room do not
			need to be plumbed to the sewage tanks.
			These should be
		All sub-floor plumbing leading to sewage	plumbed to a simple
		holding tanks must have valves, traps, or other	drain along the
		mechanisms to prevent back-flow of material	perimeter of the
General	Plumbing	or gases into the modular building	building
			Cabinet sizes given throughout are
			approximate.
			Alternative sizes may
		Plywood construction cabinets with natural	be proposed to meet
		wood and/or uniform coloration. Mounted	size requirements of
General	Cabinetry	according to standard specifications.	available cabinetry.

General	Countertops	Durable, commercial-grade countertops. Scratch and stain resistant, uniform (non-white) coloration throughout. Mounted 30" high (floor to countertop surface). All countertops with backsplash.	Countertop sizes given throughout are approximate. Alternative sizes may be proposed to meet size requirements of available countertops.
		All base cabinets shall have countertops as	
	Countertops	described above affixed to cabinets according	
General	(cabinets)	to standard practices.	
General	Countertops (desk space)	Countertops in the Field Prep area (see diagram) are standalone and not associated with any cabinets. No protruding supports along front edge (i.e., unobstructed underside allowing for use as desk space). Dimensions for specific countertops given in appropriate area/category/component sections below.	
	, , ,	Five (5) wall-mounted, heavy-duty AC units	
General	Air conditioning	(e.g., 2.5 ton; or equivalent) appropriately vented throughout the facility. Vendor to propose best location, however the eastern wall should be avoided if at all possible as it would impede work in the deck area. AC units shall be weatherized against rain, salt, etc. to the extent possible.	
General	conditioning	Weatherized, concrete composite siding	
Exterior	Walls	(Hardie fiber cement siding or equivalent). Painted uniform color in a light tone to promote heat resistance. Exterior fastening hardware shall be stainless steel whenever possible.	Other exterior materials highly resistant to salt and sun exposure can be proposed
		Solid skirt (2'-3' tall) around entire structure.	
Exterior	Skirt	Same material and color as above. Skirt may be up to 6" above grade	
Exterior	Access doors	One access door along south section of either module A or B, adjacent to the bathrooms. Door to provide access to sewage pump-out system	Location can be adjusted based on final location of sewage pumpout
LATERIOI	OHSKIIL	Designed for appropriate water drainage and	Sewage pumpout
Exterior	Roof	high wind resistance (i.e., hurricane standards)	
Exterior	Roof	Appropriate gutter systems with drainage away from walking areas	
Exterior	Roof	All roof-top penetrations shall be completely sealed. Roof to be flashed and waterproofed.	

All-weather, rust-resistant ADA entry ramp with appropriate anilips and structural supports as well as a single switchback as shown attached to module A. Ramp shall not extend beyond the building footprint to the north. All ramp hardware (nuts, bolts, straps, brackets, etc.) shall be stainless steel whenever possible. Module placement and support and place onto galvanized steel piers or equivalent and support and straps pappropriate support structures.			T	T
supports as well as a single switchback as shown attached to module A. Ramp shall not extend beyond the building footprint to the north. All ramp hardware (nuts, bolts, straps, brackets, etc.) shall be stainless steel whenever possible. Module placement and support appropriate support structures. Hurricane Heavy duty straps to secure all modules in place. Must be able to withstand high winds Two covered, shielded (e.g., weatherproof) outdoor outlets mounted along the Eastern exterior deck as shown in Figure 7. Outlets should be mounted approximately 20" above the deck level Single freshwater input line shall be plumbed to all sinks, toilets, and hoses (two bathrooms, kitchenette, outdoor sink angle stop, and two hose bibs). Line should dead-end near northwest corner of Module A to allow for hookup to existing water line. Exterior input Freshwater Freshwater for outdoor sink located on the exterior wall along eastern deck. Shall be centrally located along the long edge of the deck. Minimum four (4) 250-gallon storage tanks installed underneath trailers and connected to toilets and interior sinks. Sewage tanks should be connected directly together with appropriate pump-out line accessible from access door. Materials and plumbing must meet all necessary health and safety			All-weather, rust-resistant ADA entry ramp	
shown attached to module A. Ramp shall not extend beyond the building footprint to the north. All ramp hardware (nuts, bolts, straps, brackets, etc.) shall be stainless steel whenever possible. Module placement placement and support and support structures. Exterior Hurricane Heavy duty straps to secure all modules in place. Must be able to withstand high winds Two covered, shielded (e.g., weatherproof) outdoor outlets mounted along the Eastern exterior deck as shown in Figure 7. Outlets should be mounted approximately 20" above the deck level Exterior Single freshwater input line shall be plumbed to all sinks, toilets, and hoses (two bathrooms, kitchenette, outdoor sink angle stop, and two hose bibs). Line should dead-end near northwest corner of Module A to allow for hookup to existing water line. Freshwater input mounted and on the exterior wall along eastern deck. Shall be centrally located along the long edge of the deck. Minimum four (4) 250-gallon storage tanks installed underneath trailers and connected to toilets and interior sinks. Sewage tanks should be connected directly together with appropriate pump-out line accessible from access door. Materials and plumbing must meet all necessary health and safety			with appropriate railing and structural	
extend beyond the building footprint to the north. All ramp hardware (nuts, bolts, straps, brackets, etc.) shall be stainless steel whenever possible. Module placement and support any dury straps to secure all modules in place. Must be able to withstand high winds Exterior straps Heavy duty straps to secure all modules in place. Must be able to withstand high winds Two covered, shielded (e.g., weatherproof) outdoor outlets mounted along the Eastern exterior deck as shown in Figure 7. Outlets should be mounted approximately 20" above the deck level Single freshwater input line shall be plumbed to all sinks, toilets, and hoses (two bathrooms, kitchenette, outdoor sink angle stop, and two hose bibs). Line should dead-end near northwest corner of Module A to allow for hookup to existing water line. Freshwater line plumbed to single angle stop for outdoor sink located on the exterior wall along eastern deck as shown in Figure 5. Two (2) hose bibs installed onto rim joist of eastern deck. Shall be centrally located along the long edge of the deck. Minimum four (4) 250-gallon storage tanks installed underneath trailers and connected to toilets and interior sinks. Sewage tanks should be connected directly together with appropriate pump-out line accessible from access door. Materials and plumbing must meet all necessary health and safety			supports as well as a single switchback as	
Exterior entryway brackets, etc.) shall be stainless steel whenever possible. Module placement and support exterior Hurricane Exterior Hurricane Exterior Straps place. Must be able to withstand high winds Two covered, shielded (e.g., weatherproof) outdoor outlets mounted along the Eastern exterior deck as shown in Figure 7. Outlets should be mounted approximately 20" above the deck level Exterior Freshwater Freshwater Exterior Freshwater Exterior Tose bibs Modules shall be secured in place onto galvanized steel piers or equivalent and support with aluminum or stainless steel shims if necessary Modules shall be leveled as appropriate with aluminum or stainless steel shims if necessary Modules shall be leveled as appropriate with aluminum or stainless steel shims if necessary Heavy duty straps to secure all modules in place. Must be able to withstand high winds Two covered, shielded (e.g., weatherproof) outdoor outlets mounted along the Eastern exterior deck as shown in Figure 7. Outlets should be mounted approximately 20" above the deck level Single freshwater input line shall be plumbed to all sinks, toilets, and hoses (two bathrooms, kitchenette, outdoor sink loaded-end near northwest corner of Module A to allow for hookup to existing water line. Freshwater line plumbed to single angle stop for outdoor sink located on the exterior wall along eastern deck as shown in Figure 5. Two (2) hose bibs installed onto rim joist of eastern deck. Shall be centrally located along the long edge of the deck. Minimum four (4) 250-gallon storage tanks installed underneath trailers and connected to toilets and interior sinks. Sewage tanks should be connected directly together with appropriate pump-out line accessible from access door. Materials and plumbing must meet all necessary health and safety			shown attached to module A. Ramp shall not	
Exterior entryway brackets, etc.) shall be stainless steel whenever possible. Module placement and support exterior Hurricane Exterior Hurricane Exterior Straps place. Must be able to withstand high winds Two covered, shielded (e.g., weatherproof) outdoor outlets mounted along the Eastern exterior deck as shown in Figure 7. Outlets should be mounted approximately 20" above the deck level Exterior Freshwater Freshwater Exterior Freshwater Exterior Tose bibs Modules shall be secured in place onto galvanized steel piers or equivalent and support with aluminum or stainless steel shims if necessary Modules shall be leveled as appropriate with aluminum or stainless steel shims if necessary Modules shall be leveled as appropriate with aluminum or stainless steel shims if necessary Heavy duty straps to secure all modules in place. Must be able to withstand high winds Two covered, shielded (e.g., weatherproof) outdoor outlets mounted along the Eastern exterior deck as shown in Figure 7. Outlets should be mounted approximately 20" above the deck level Single freshwater input line shall be plumbed to all sinks, toilets, and hoses (two bathrooms, kitchenette, outdoor sink loaded-end near northwest corner of Module A to allow for hookup to existing water line. Freshwater line plumbed to single angle stop for outdoor sink located on the exterior wall along eastern deck as shown in Figure 5. Two (2) hose bibs installed onto rim joist of eastern deck. Shall be centrally located along the long edge of the deck. Minimum four (4) 250-gallon storage tanks installed underneath trailers and connected to toilets and interior sinks. Sewage tanks should be connected directly together with appropriate pump-out line accessible from access door. Materials and plumbing must meet all necessary health and safety			extend beyond the building footprint to the	
Exterior Primary entryway whenever possible. Module placement and support and support structures. Exterior Hurricane Exterior Straps Place. Must be able to withstand high winds Exterior Single freshwater input line shall be plumbed to all sinks, toilets, and hoses (two bathrooms, kitchenette, outdoor sink angles stop, and two hose bibs). Line should dead-end near northwest corner of Module A to allow for input along eastern deck as shown in Figure 5. Exterior Freshwater Exterior Freshwater Exterior Minimum four (4) 250-gallon storage tanks installed underneath trailers and connected to toilets and interior sinks. Sewage tanks should be connected directly together with appropriate must meet all necessary health and safety Modules shall be leveled as appropriate with alpumpor structures. Modules shall be leveled as appropriate with alpumpor structures. Modules shall be leveled as appropriate with alpumpor structures. Hodules shall be secured in place onto equivalent appropriate with aluminum or stainles stralled underneath structures. Modules shall be leveled as appropriate with aluminum or stainles and plumbules in necessary Modules shall be leveled as appropriate with stailled onto ringle onto ringle and strailers and connected to toilets and interior sinks. Sewage tanks should be connected directly together with appropriate pumpout line accessible from access door. Materials and plumbing must meet all necessary health and safety			· · · · · · · · · · · · · · · · · · ·	
Exterior entryway whenever possible. Module Modules shall be secured in place onto galvanized steel piers or equivalent and support appropriate support structures. Hurricane Heavy duty straps to secure all modules in place. Must be able to withstand high winds Two covered, shielded (e.g., weatherproof) outdoor outlets mounted along the Eastern exterior deck as shown in Figure 7. Outlets Electrical outlets Electrical should be mounted approximately 20" above the deck level Single freshwater input line shall be plumbed to all sinks, toilets, and hoses (two bathrooms, kitchenette, outdoor sink angle stop, and two hose bibs). Line should dead-end near northwest corner of Module A to allow for hookup to existing water line. Exterior input hokop to existing water line. Freshwater Freshwater Exterior hose bibs Minimum four (4) 250-gallon storage tanks installed underneath trailers and connected to toilets and interior sinks. Sewage tanks should be connected directly together with appropriate with and properliate with allowed must be represented as a shown in Figure 5. Minimum four (4) 250-gallon storage tanks installed underneath trailers and connected to toilets and interior sinks. Sewage tanks should be connected directly together with appropriate with and safety Minimum four (4) 250-gallon storage tanks meet all necessary health and safety		Primary	1	
Module placement and support appropriate support structures. Exterior Hurricane Exterior and support appropriate support structures. Exterior Hurricane Heavy duty straps to secure all modules in place. Must be able to withstand high winds. Two covered, shielded (e.g., weatherproof) outdoor outlets mounted along the Eastern exterior deck as shown in Figure 7. Outlets should be mounted approximately 20" above the deck level Single freshwater input line shall be plumbed to all sinks, toilets, and hoses (two bathrooms, kitchenette, outdoor sink angle stop, and two hose bibs). Line should dead-end near northwest corner of Module A to allow for hookup to existing water line. Freshwater Freshwater Input by the exterior wall along eastern deck as shown in Figure 5. Two (2) hose bibs installed ontor rim joist of eastern deck. Shall be centrally located along the long edge of the deck. Minimum four (4) 250-gallon storage tanks installed underneath trailers and connected to toilets and interior sinks. Sewage tanks should be connected directly together with appropriate pumpo-ut line accessible from access door. Materials and plumbing must meet all necessary health and safety	Exterior	·	· · · ·	
Module placement and support appropriate streior and support appropriate support structures. Hurricane straps Heavy duty straps to secure all modules in place. Must be able to withstand high winds Two covered, shielded (e.g., weatherproof) outdoor outlets mounted along the Eastern exterior deck as shown in Figure 7. Outlets should be mounted approximately 20" above the deck level Single freshwater input line shall be plumbed to all sinks, toilets, and hoses (two bathrooms, kitchenette, outdoor sink angle stop, and two hose bibs). Line should dead-end near northwest corner of Module A to allow for hookup to existing water line. Freshwater input Preshwater input line shall be plumbed to all sinks, toilets, and hoses (two bathrooms, kitchenette, outdoor sink angle stop, and two hose bibs). Line should dead-end near northwest corner of Module A to allow for hookup to existing water line. Freshwater line plumbed to single angle stop for outdoor sink located on the exterior wall along eastern deck as shown in Figure 5. Two (2) hose bibs installed onto rim joist of eastern deck. Shall be centrally located along the long edge of the deck. Minimum four (4) 250-gallon storage tanks installed underneath trailers and connected to toilets and interior sinks. Sewage tanks should be connected directly together with appropriate pump-out line accessible from access door. Materials and plumbing must meet all necessary health and safety	Exterior	enery way	Whenever possible.	Modules shall be
Module placement and support appropriate support structures. Hurricane Heavy duty straps to secure all modules in place. Must be able to withstand high winds Two covered, shielded (e.g., weatherproof) outdoor outlets mounted along the Eastern exterior deck as shown in Figure 7. Outlets should be mounted approximately 20" above the deck level Single freshwater input line shall be plumbed to all sinks, toilets, and hoses (two bathrooms, kitchenette, outdoor sink angle stop, and two hose bibs). Line should dead-end near northwest corner of Module A to allow for hookup to existing water line. Freshwater line plumbed to single angle stop for outdoor sink located on the exterior wall along eastern deck. Shall be centrally located along the long edge of the deck. Minimum four (4) 250-gallon storage tanks installed underneath trailers and connected to toilets and interior sinks. Sewage tanks should be connected directly together with appropriate pump-out line accessible from access door. Materials and plumbing must meet all necessary health and safety				
placement and support appropriate support structures. Hurricane the straps Hauricane straps Place. Must be able to withstand high winds Two covered, shielded (e.g., weatherproof) outdoor outlets mounted along the Eastern exterior deck as shown in Figure 7. Outlets should be mounted approximately 20" above the deck level Single freshwater input line shall be plumbed to all sinks, toilets, and hoses (two bathrooms, kitchenette, outdoor sink angle stop, and two hose bibs). Line should dead-end near northwest corner of Module A to allow for hookup to existing water line. Freshwater line Exterior Freshwater Freshwater hose bibs Freshwater Ansoe bibs Ansoe bibs Ansoe bibs Installed onto rim joist of eastern deck. Shall be centrally located along the long edge of the deck. Minimum four (4) 250-gallon storage tanks installed underneath trailers and connected to toilets and interior sinks. Sewage tanks should be connected directly together with appropriate pump-out line accessible from access door. Materials and plumbing must meet all necessary health and safety		Modulo	Madulas shall be secured in place onto	'''
Exterior and support appropriate support structures. Incressary Hurricane straps Heavy duty straps to secure all modules in place. Must be able to withstand high winds Two covered, shielded (e.g., weatherproof) outdoor outlets mounted along the Eastern exterior deck as shown in Figure 7. Outlets should be mounted approximately 20" above the deck level Single freshwater input line shall be plumbed to all sinks, toilets, and hoses (two bathrooms, kitchenette, outdoor sink angle stop, and two hose bibs). Line should dead-end near northwest corner of Module A to allow for hookup to existing water line. Freshwater line plumbed to single angle stop for outdoor sink located on the exterior wall along eastern deck. Shall be centrally located along the long edge of the deck. Minimum four (4) 250-gallon storage tanks installed underneath trailers and connected to toilets and interior sinks. Sewage tanks should be connected directly together with appropriate pump-out line accessible from access door. Materials and plumbing must meet all necessary health and safety			•	
Hurricane straps Heavy duty straps to secure all modules in place. Must be able to withstand high winds Two covered, shielded (e.g., weatherproof) outdoor outlets mounted along the Eastern exterior deck as shown in Figure 7. Outlets should be mounted approximately 20" above the deck level	Futonion	·		
Exterior straps place. Must be able to withstand high winds Two covered, shielded (e.g., weatherproof) outdoor outlets mounted along the Eastern exterior deck as shown in Figure 7. Outlets should be mounted approximately 20" above the deck level Single freshwater input line shall be plumbed to all sinks, toilets, and hoses (two bathrooms, kitchenette, outdoor sink angle stop, and two hose bibs). Line should dead-end near northwest corner of Module A to allow for hookup to existing water line. Freshwater line plumbed to single angle stop for outdoor sink located on the exterior wall along eastern deck as shown in Figure 5. Two (2) hose bibs installed onto rim joist of eastern deck. Shall be centrally located along the long edge of the deck. Minimum four (4) 250-gallon storage tanks installed underneath trailers and connected to toilets and interior sinks. Sewage tanks should be connected directly together with appropriate pump-out line accessible from access door. Materials and plumbing must meet all necessary health and safety	Exterior	† · · · · · · · · · · · · · · · · · · ·		necessary
Two covered, shielded (e.g., weatherproof) outdoor outlets mounted along the Eastern exterior deck as shown in Figure 7. Outlets should be mounted approximately 20" above the deck level Single freshwater input line shall be plumbed to all sinks, toilets, and hoses (two bathrooms, kitchenette, outdoor sink angle stop, and two hose bibs). Line should dead-end near northwest corner of Module A to allow for input hookup to existing water line. Freshwater Exterior line Freshwater line plumbed to single angle stop for outdoor sink located on the exterior wall along eastern deck as shown in Figure 5. Two (2) hose bibs installed onto rim joist of eastern deck. Shall be centrally located along the long edge of the deck. Minimum four (4) 250-gallon storage tanks installed underneath trailers and connected to toilets and interior sinks. Sewage tanks should be connected directly together with appropriate pump-out line accessible from access door. Materials and plumbing must meet all necessary health and safety	F			
outdoor outlets mounted along the Eastern exterior deck as shown in Figure 7. Outlets should be mounted approximately 20" above the deck level Single freshwater input line shall be plumbed to all sinks, toilets, and hoses (two bathrooms, kitchenette, outdoor sink angle stop, and two hose bibs). Line should dead-end near northwest corner of Module A to allow for hookup to existing water line. Freshwater line plumbed to single angle stop for outdoor sink located on the exterior wall along eastern deck as shown in Figure 5. Two (2) hose bibs installed onto rim joist of eastern deck. Shall be centrally located along the long edge of the deck. Minimum four (4) 250-gallon storage tanks installed underneath trailers and connected to toilets and interior sinks. Sewage tanks should be connected directly together with appropriate pump-out line accessible from access door. Materials and plumbing must meet all necessary health and safety	Exterior	straps		
exterior deck as shown in Figure 7. Outlets should be mounted approximately 20" above the deck level Single freshwater input line shall be plumbed to all sinks, toilets, and hoses (two bathrooms, kitchenette, outdoor sink angle stop, and two hose bibs). Line should dead-end near northwest corner of Module A to allow for hookup to existing water line. Exterior line Freshwater line plumbed to single angle stop for outdoor sink located on the exterior wall along eastern deck as shown in Figure 5. Two (2) hose bibs installed onto rim joist of eastern deck. Shall be centrally located along the long edge of the deck. Minimum four (4) 250-gallon storage tanks installed underneath trailers and connected to toilets and interior sinks. Sewage tanks should be connected directly together with appropriate pump-out line accessible from access door. Materials and plumbing must meet all necessary health and safety			, , ,	
Exterior Electrical outlets Should be mounted approximately 20" above the deck level Single freshwater input line shall be plumbed to all sinks, toilets, and hoses (two bathrooms, kitchenette, outdoor sink angle stop, and two hose bibs). Line should dead-end near northwest corner of Module A to allow for hookup to existing water line. Freshwater line plumbed to single angle stop for outdoor sink located on the exterior wall along eastern deck as shown in Figure 5. Two (2) hose bibs installed onto rim joist of eastern deck. Shall be centrally located along the long edge of the deck. Minimum four (4) 250-gallon storage tanks installed underneath trailers and connected to toilets and interior sinks. Sewage tanks should be connected directly together with appropriate pump-out line accessible from access door. Materials and plumbing must meet all necessary health and safety			_	
Exterior outlets the deck level Single freshwater input line shall be plumbed to all sinks, toilets, and hoses (two bathrooms, kitchenette, outdoor sink angle stop, and two hose bibs). Line should dead-end near northwest corner of Module A to allow for hookup to existing water line. Freshwater line plumbed to single angle stop for outdoor sink located on the exterior wall along eastern deck as shown in Figure 5. Two (2) hose bibs installed onto rim joist of eastern deck. Shall be centrally located along the long edge of the deck. Minimum four (4) 250-gallon storage tanks installed underneath trailers and connected to toilets and interior sinks. Sewage tanks should be connected directly together with appropriate pump-out line accessible from access door. Materials and plumbing must meet all necessary health and safety			_	
Single freshwater input line shall be plumbed to all sinks, toilets, and hoses (two bathrooms, kitchenette, outdoor sink angle stop, and two hose bibs). Line should dead-end near northwest corner of Module A to allow for hookup to existing water line. Exterior Freshwater line plumbed to single angle stop for outdoor sink located on the exterior wall along eastern deck as shown in Figure 5. Two (2) hose bibs installed onto rim joist of eastern deck. Shall be centrally located along the long edge of the deck. Minimum four (4) 250-gallon storage tanks installed underneath trailers and connected to toilets and interior sinks. Sewage tanks should be connected directly together with appropriate pump-out line accessible from access door. Materials and plumbing must meet all necessary health and safety		Electrical	should be mounted approximately 20" above	
to all sinks, toilets, and hoses (two bathrooms, kitchenette, outdoor sink angle stop, and two hose bibs). Line should dead-end near northwest corner of Module A to allow for hookup to existing water line. Freshwater line plumbed to single angle stop for outdoor sink located on the exterior wall along eastern deck as shown in Figure 5. Two (2) hose bibs installed onto rim joist of eastern deck. Shall be centrally located along the long edge of the deck. Minimum four (4) 250-gallon storage tanks installed underneath trailers and connected to toilets and interior sinks. Sewage tanks should be connected directly together with appropriate pump-out line accessible from access door. Materials and plumbing must meet all necessary health and safety	Exterior	outlets	the deck level	
kitchenette, outdoor sink angle stop, and two hose bibs). Line should dead-end near northwest corner of Module A to allow for hookup to existing water line. Freshwater line plumbed to single angle stop for outdoor sink located on the exterior wall along eastern deck as shown in Figure 5. Two (2) hose bibs installed onto rim joist of eastern deck. Shall be centrally located along the long edge of the deck. Minimum four (4) 250-gallon storage tanks installed underneath trailers and connected to toilets and interior sinks. Sewage tanks should be connected directly together with appropriate pump-out line accessible from access door. Materials and plumbing must meet all necessary health and safety			Single freshwater input line shall be plumbed	
hose bibs). Line should dead-end near northwest corner of Module A to allow for hookup to existing water line. Freshwater line Plumbed to single angle stop for outdoor sink located on the exterior wall along eastern deck as shown in Figure 5. Two (2) hose bibs installed onto rim joist of eastern deck. Shall be centrally located along the long edge of the deck. Minimum four (4) 250-gallon storage tanks installed underneath trailers and connected to toilets and interior sinks. Sewage tanks should be connected directly together with appropriate pump-out line accessible from access door. Materials and plumbing must meet all necessary health and safety			to all sinks, toilets, and hoses (two bathrooms,	
Freshwater input northwest corner of Module A to allow for hookup to existing water line. Freshwater line plumbed to single angle stop for outdoor sink located on the exterior wall along eastern deck as shown in Figure 5. Two (2) hose bibs installed onto rim joist of eastern deck. Shall be centrally located along the long edge of the deck. Minimum four (4) 250-gallon storage tanks installed underneath trailers and connected to toilets and interior sinks. Sewage tanks should be connected directly together with appropriate pump-out line accessible from access door. Materials and plumbing must meet all necessary health and safety			kitchenette, outdoor sink angle stop, and two	All open plumbing
Freshwater input hookup to existing water line. Freshwater line plumbed to single angle stop for outdoor sink located on the exterior wall along eastern deck as shown in Figure 5. Two (2) hose bibs installed onto rim joist of eastern deck. Shall be centrally located along the long edge of the deck. Minimum four (4) 250-gallon storage tanks installed underneath trailers and connected to toilets and interior sinks. Sewage tanks should be connected directly together with appropriate pump-out line accessible from access door. Materials and plumbing must meet all necessary health and safety			hose bibs). Line should dead-end near	pipes under trailers
Exterior input hookup to existing water line. Freshwater line plumbed to single angle stop for outdoor sink located on the exterior wall along eastern deck as shown in Figure 5. Two (2) hose bibs installed onto rim joist of eastern deck. Shall be centrally located along the long edge of the deck. Minimum four (4) 250-gallon storage tanks installed underneath trailers and connected to toilets and interior sinks. Sewage tanks should be connected directly together with appropriate pump-out line accessible from access door. Materials and plumbing must meet all necessary health and safety		Freshwater	1	should be capped for
Freshwater line plumbed to single angle stop for outdoor sink located on the exterior wall along eastern deck as shown in Figure 5. Two (2) hose bibs installed onto rim joist of eastern deck. Shall be centrally located along the long edge of the deck. Minimum four (4) 250-gallon storage tanks installed underneath trailers and connected to toilets and interior sinks. Sewage tanks should be connected directly together with appropriate pump-out line accessible from access door. Materials and plumbing must meet all necessary health and safety	Exterior		hookup to existing water line.	• •
Freshwater line along eastern deck as shown in Figure 5. Two (2) hose bibs installed onto rim joist of eastern deck. Shall be centrally located along the long edge of the deck. Minimum four (4) 250-gallon storage tanks installed underneath trailers and connected to toilets and interior sinks. Sewage tanks should be connected directly together with appropriate pump-out line accessible from access door. Materials and plumbing must meet all necessary health and safety		'		'
Exterior line along eastern deck as shown in Figure 5. Two (2) hose bibs installed onto rim joist of eastern deck. Shall be centrally located along the long edge of the deck. Minimum four (4) 250-gallon storage tanks installed underneath trailers and connected to toilets and interior sinks. Sewage tanks should be connected directly together with appropriate pump-out line accessible from access door. Materials and plumbing must meet all necessary health and safety		Freshwater		
Exterior Two (2) hose bibs installed onto rim joist of eastern deck. Shall be centrally located along the long edge of the deck. Minimum four (4) 250-gallon storage tanks installed underneath trailers and connected to toilets and interior sinks. Sewage tanks should be connected directly together with appropriate pump-out line accessible from access door. Materials and plumbing must Sewage meet all necessary health and safety	Exterior			
Freshwater hose bibs Minimum four (4) 250-gallon storage tanks installed underneath trailers and connected to toilets and interior sinks. Sewage tanks should be connected directly together with appropriate pump-out line accessible from access door. Materials and plumbing must meet all necessary health and safety	EXCELLO	iiic		
Exterior hose bibs the long edge of the deck. Minimum four (4) 250-gallon storage tanks installed underneath trailers and connected to toilets and interior sinks. Sewage tanks should be connected directly together with appropriate pump-out line accessible from access door. Materials and plumbing must meet all necessary health and safety		Freshwater	1	
Minimum four (4) 250-gallon storage tanks installed underneath trailers and connected to toilets and interior sinks. Sewage tanks should be connected directly together with appropriate pump-out line accessible from access door. Materials and plumbing must Sewage meet all necessary health and safety	Extorior		,	
installed underneath trailers and connected to toilets and interior sinks. Sewage tanks should be connected directly together with appropriate pump-out line accessible from access door. Materials and plumbing must Sewage meet all necessary health and safety	LXterioi	11036 DID3	the long eage of the deck.	
installed underneath trailers and connected to toilets and interior sinks. Sewage tanks should be connected directly together with appropriate pump-out line accessible from access door. Materials and plumbing must Sewage meet all necessary health and safety				
installed underneath trailers and connected to toilets and interior sinks. Sewage tanks should be connected directly together with appropriate pump-out line accessible from access door. Materials and plumbing must Sewage meet all necessary health and safety				
installed underneath trailers and connected to toilets and interior sinks. Sewage tanks should be connected directly together with appropriate pump-out line accessible from access door. Materials and plumbing must Sewage meet all necessary health and safety				
installed underneath trailers and connected to toilets and interior sinks. Sewage tanks should be connected directly together with appropriate pump-out line accessible from access door. Materials and plumbing must Sewage meet all necessary health and safety				
installed underneath trailers and connected to toilets and interior sinks. Sewage tanks should be connected directly together with appropriate pump-out line accessible from access door. Materials and plumbing must Sewage meet all necessary health and safety				
installed underneath trailers and connected to toilets and interior sinks. Sewage tanks should be connected directly together with appropriate pump-out line accessible from access door. Materials and plumbing must Sewage meet all necessary health and safety				
toilets and interior sinks. Sewage tanks should be connected directly together with appropriate pump-out line accessible from access door. Materials and plumbing must Sewage meet all necessary health and safety			1	
be connected directly together with appropriate pump-out line accessible from access door. Materials and plumbing must Sewage meet all necessary health and safety				
appropriate pump-out line accessible from access door. Materials and plumbing must Sewage meet all necessary health and safety				
access door. Materials and plumbing must Sewage meet all necessary health and safety			be connected directly together with	
Sewage meet all necessary health and safety			appropriate pump-out line accessible from	
			access door. Materials and plumbing must	
Exterior holding tanks requirements		Sewage	meet all necessary health and safety	
	Exterior	_		

All Cat6 cabling shall terminate within the IT room via a chase pipe (i.e., conduit/cable	
room via a chase pipe (i.e., conduit/cable	
sleeve, see image) in the ceiling. Chase pipe	
shall be located along the eastern wall of the	
IT room where network wall rack will be	
Electrical IT Room located (as shown in Figure 5).	
Main breaker box for the facility shall be	
Electrical IT Room located in the IT room along the exterior wall.	
One "low" receptacle on western wall located	
as shown. One "high" receptacle located in	
line with the Cat6 chase pipe to be used to	
Electrical IT Room power network equipment.	
All receptacles decorator/"Decora" style rather	
than standard center screw style. 15A unless	
otherwise noted. Three possible outlet	
positions: Floor- "pop-up" style floor box	
recessed into floor. Low- typical receptacle	
position approximately 12" above finished	
floor (measured to bottom of receptacle box).	
High- mounted above countertop height.	
Positions are denoted in Figure 7 as "F", "L",	
and "H" for floor, low, and high respectively.	
Receptacles located throughout the facility as	
Electrical Outlets depicted in Figure 7.	
All lights to be flush-mount, recessed, or	
troffer LED. Individual rooms shall have	
independent light switches (i.e., must be able	
to turn off lights to each room separate from	
the rest of the building). Number of lights in	
each room/area shall be sufficient to provide	
adequate lighting throughout (i.e., no "dark	
Electrical Lights zones").	
All light switches shall be located on walls at	
an appropriate height according to standard	
practices. Specific locations depicted in Figures	
Electrical Lights 4a and 4b as well as in Table 3- switches.	
Each room (conference room, offices, IT room,	
bathrooms, closet, kitchenette) shall have a	
single light switch located near the door or	
entryway unless specified otherwise (see	
Electrical Lights below).	
Open areas shall be controlled by a series of 3-	
way switches located at Reception and the	
Field Prep area. Located and configured as	
	l.

	12.1.1.1.1	T	I
	Lights (wet	Two single-gang switch boxes (located as	
	gear storage	shown) set up in a 3-way configuration to	
Electrical	room)	control lights in the wet gear storage room.	
		Kitchenette lights shall be controlled by one	
	Lights	independent single-gang switch box (located	
Electrical	(kitchenette)	on wall as shown)	
		One exterior "twin" flood light located	
		adjacent to the primary entryway. Two	
		exterior "twin" flood lights located along	
		eastern exterior deck. Eastern deck lights shall	
	Lights	be spaced sufficiently to provide adequate	
Electrical	(Exterior)	coverage along full length of the deck.	
	Smoke		
Electrical	Detectors	Ceiling smoke detectors throughout facility.	
Licetrical	Detectors	In-wall/ceiling Cat6 cable with appropriate fire	
		safety ratings (i.e., plenum vs riser) installed	
		throughout the facility to allow for a small	
		office style network consisting of a modem,	
		•	
		wired router, switch, patch panel, and wireless	
ell	Ni di di di	access points. All Cat6 cabling shall terminate	
Electrical	Network	in IT room via a chase pipe through the ceiling.	
		All cables shall have sufficient slack to use as a	
Electrical	Network	service loop.	
		Data ports located throughout the facility as	
		shown in Figure 8. All data ports shall be	
		placed similar to the "low" outlet position	
		described above unless otherwise noted.	
		"High" data ports shall be mounted above	
		countertop height similar to outlets. "Floor"	
		data port shall be mounted in a recessed box	
Electrical	Network	along with a floor-mounted receptacle	
		Each data port location shall consist of a single	
		wall plate with two RJ-45 terminals. Each	
		individual terminal throughout the facility	
		shall be numerically labeled. IT Room	
		terminating ends of Cat6 cables shall be	
Electrical	Network	labeled with the same ID numbers.	
		Data ports for three (3) ceiling mounted	
		Wireless Access Points (WAPs) shall be placed	
		throughout the facility as shown in Figure 8.	
		WAP data ports shall be placed such that	
		entire facility has adequate WiFi coverage.	Alternative placement
		WAPs will be ceiling mounted and installed to	to what is shown can
		_	
Flootrical	Notare	run on PoE (Power over Ethernet; i.e., no	be proposed to ensure
Electrical	Network	additional power receptacle needed)	coverage.
		Floor-mounted, recessed electrical box	
Reception	Electrical	housing one "Floor" outlet as well as two data	

	I		
		ports. Located as shown, approximately 6 ft	
		from western wall of Office 3.	
		Base and wall cabinets approximately 8' L	
		along exterior wall at the north end of the	
		reception area. Base cabinets should be	
		standard depth with a mix of shelving and	
		drawer space available. Wall cabinets should	
Reception	Cabinetry	be standard depth consisting of shelving.	
Reception	Cabinetry		
		Two (2) double-paned picture windows	
		approximately 6' W x 5' H installed along the	
		northern wall of the conference room.	
Conference		Windows shall also have one-way mirror film	
room	Windows	installed.	
		Two (2) "floor" outlets located along the	
		center-line of the room (see Figure 7). Six (6)	See Electrical/Outlets
Conference		additional "Low" outlets evenly spaced	box above for outlet
room	Outlets	throughout the room.	position descriptions
100/11	Junets	Ceiling-mounted digital projector, pulldown	position accomptions
		screen, camera, and speakers for full video	
		conference and presentation capability. Screen	
		shall be located on the north wall of the	
		conference room. Video conferencing and	
		presentations will be run through laptop	
		computers on a centrally located conference	
		table. AV cabling shall be mounted in the	
		ceiling, walls, and floor via conduit to allow for	
		direct input near the north end of the	
Conference	Video	conference table (i.e., no cables along the	
room	conferencing	walking area around the table.	
100111	comerencing	Wet Gear Storage Room shall have a fully	
		,	
		waterproof flooring system utilizing poured	
	Flooring (Wet	epoxy resin (or equivalent) with a 4-inch	Alternative waterproof
Wet gear	Gear Storage	standard radius cove. Flooring must	flooring options may
storage	room)	accommodate two floor mounted drains.	be proposed.
		Wet Gear Storage Room shall have sufficient	
Wet gear		ventilation to allow for gear to dry completely	
storage	Ventilation	and prevent mold growth.	
		Wet Gear Storage Room shall be serviced by	
		the same air conditioning system as the rest of	
		the facility unless high humidity and additional	
		,	
		ventilation described above would interfere	
		with proper functioning of the air conditioning	
		system. If so, please propose an alternative	
Wet gear	Air	that allows for adequate moisture and	
storage	conditioning	temperature control.	
Wet gear	_	All outlets in Wet Gear Storage Room shall be	
storage	Outlets	GFCI protected	

		Pathrooms shall have a fully waterproof	
		Bathrooms shall have a fully waterproof	Alternative weternreef
	Classias.	flooring system utilizing poured epoxy resin	Alternative waterproof
D. H	Flooring	(or equivalent) with a 4-inch standard radius	flooring options may
Bathrooms	(bathrooms)	cove.	be proposed.
		Each bathroom shall have a single toilet with a	
		porcelain tank and bowl, plumbed to sewage	
		holding tanks beneath facility. Toilet shall have	
		an auto-flush sensor mechanism with manual	
		push button backup. In addition, one	
		bathroom shall have a low water usage, wall-	
		mounted urinal. Wall mounted toilet paper	
Bathrooms	Toilets	and seat cover dispensers adjacent to toilet.	
		Each bathroom shall have a single sink,	
		plumbed to sewage holding tank beneath	
		facility. Wall mounted soap dispenser and	
Bathrooms	Sinks	paper towel dispenser adjacent to the sink.	
		Vanity mirror with shelf mounted above each	
Bathrooms	Vanity	bathroom sink.	
	,	Small vent fans located on ceilings in each	
		bathroom. Fans shall be controlled by the light	
		switch such that when the bathroom light is	
		on, the fan is running. Vents outside to the	
Bathrooms	Air vent fans	upper side of the structure	
		Kitchenette shall have cabinetry as shown.	
		Peninsula along northern edge of the	
		kitchenette made up of base cabinets with	
		countertops to match rest of the facility. South	
		wall shall have base cabinets as shown with a	
		gap for a standard sized refrigerator. 36" sink	
		base located as shown. Wall cabinets along	
		south wall except at gap for refrigerator and	
Kitchenette	Cabinets	above sink.	
Recircuette	Cabinets	dbove sink.	
		Single bowl, stainless steel sink basin sized as	
		large as can be accommodated by 36" base	
Kitchenette	Sink	cabinet	
Riteriette	SITIK	Two "low" receptacles located as shown. One	
		20 amp "high" receptacle above countertop in	
		southeast corner to accommodate a	
		microwave. Two gang, "high" receptacle box	
		0 0 0	
		with two 15amp receptacles located on wall	
		above peninsula countertop. Each receptacle	
Vitabasastts	Outlots	above peninsula shall be outfitted with one	
Kitchenette	Outlets	USB-A and one USB-C port.	A lorgon size di.z d z
		Double-paned picture window minimum of 3'	A larger sized window
Kitaha a sa sa	NA/in al a	W x 2' H installed directly above kitchenette	should be used if there
Kitchenette	Window	sink.	is sufficient room.

		Countertop desk space shall be approximately	
Field prep	Countertops	24"D x 13.5'L (Field prep along eastern wall)	
area	(desk space)	and 24"D x 6'L (Field prep along south wall)	

Table 3: Light switch descriptions

Switch box number	Location	Description
1	Office 1	1-gang
2	IT Room	1-gang
3	Office 2	1-gang
4	Conference Room	1-gang
5	Wet Gear Storage Room North	1-gang. Configured as a 3-way switch with #9
6	Reception	4-gang. One switch controlling exterior light along primary entryway. Remaining three switches configured as 3-way switches with #15 (see Figure 4b).
7	Office 3	1-gang
8	Office 4	1-gang
9	Wet Gear Storage Room South	1-gang. Configured as a 3-way switch with #5
10	Closet	1-gang. Located on wall outside of closet door
11	West Bathroom	1-gang
12	East Bathroom	1-gang
13	Kitchenette	1-gang. Located on wall dividing kitchenette from Office 5
14	Office 5	1-gang
15	Field Prep	3-gang. Configured as 3-way switches with #6 (see Figure 4b).
16	Field Prep	1-gang. Controls exterior lights along deck

Figure 1- Trailer module layout Each module = 12'x56'

Module	Module	Module	Module	Module
A	B	C	D	E

Figure 2- Room/area descriptions




Figure 3- General dimensions




Figure 4a- Light switches





Figure 4b- 3-way light switches

Switch Box #6 A B C D

- A- Exterior light along primary entryway
- B- Field Prep
- C- Open Work Area
- D-Reception

Switch Box #15



- A- Reception
- B- Open Work Area
- C- Field Prep

Figure 5- Furniture/fixtures




Figure 6- Windows




Figure 7- Outlets






Figure 8- Network



Site layout




Front entrance, reception, offices, IT room



Field prep, office 5, kitchenette, open work area



Gear room, conference room, open work area



Chase pipe/conduit sleeve example

