JOSH GREEN, M.D.
GOVERNOR | KE KIA'ĀINA

SYLVIA LUKE
LIEUTENANT GOVERNOR | KA HOPE KIA'ĀINA

RYAN K.P. KANAKA'OLE
CHAIRPERSON
BOARD OF LAND AND NATURAL RESOURCES
COMMISSION ON WATER RESOURCE MANAGEMENT

MEGHAN L. STATTS
ADMINISTRATOR
BOATING AND OCEAN RECREATION

STATE OF HAWAIʻI | KA MOKUʻĀINA ʻO HAWAIʻI
DEPARTMENT OF LAND AND NATURAL RESOURCES
DIVISION OF BOATING AND OCEAN RECREATION

4 SAND ISLAND ACCESS ROAD
HONOLULU, HAWAII 96819

Job No. KA26-01
Kikiaola Small Boat Harbor Hurricane Lowell Marginal Wharf Repair
Kekaha, Kauai, Hawaii

PRE-BID MEETING NOTES

Date: October 15, 2026

Time: 2:00 PM

Location: Zoom Meeting

Bidding Information:

- Bid Deadline: October 30, 2026 at 2:00 PM.
- All interested bidders must be registered in **HIePRO** prior to bid deadline.
- Bidders shall download, fill out, and upload bids on the Proposal From attached to the bid solicitation and all required attachments:
    - Apprenticeship Program Participation Form 1 (optional)
    - Bid Bond (required)
- RFIs may be submitted through the HIePRO question/answer section of the solicitation or sent directly to: finn.d.mccall@hawaii.gov. All pertinent RFI responses will be responded to via addendum.
- Deadline for submission of RFIs/questions: October 23, 2026 by 4:00 PM.
- Responses to RFIs/questions: October 27, 2026 by 4:00 PM.
- Contract award contingent on contractor compliance with Hawaii Compliance Express (HCE) and availability of funds. See Notice to Bidders for more information.

Scope of Work:

- DOBOR will apply for and obtain the USACE permit.
- DOBOR exempt from SMA and Building Permits; no County approvals required.
- Demolition work: Removal of existing wooden superstructure; only steel pipe piles to be reused.
- In-kind reconstruction of marginal wharf with marine-grade lumber, 316 SS hardware, and 15" cast aluminum cleats

Construction Items/Additional Work/Time Extensions:

- Staging/stockpiling areas: Coordinate with Engineer and Kauai District Manager.
- Awarded contractor shall provide submittals/shop drawings as soon as possible after contract *award*, not Notice to Proceed
- Contract duration noted in bid proposal shall include time require to order, fabricate, and deliver all required materials
- Contract duration: 90 calendar days
- Estimated construction start: December 14, 2026
- Estimated completion date: March 15, 2027

Discussion:

Question #1: Will this project require dredging? Answer: No.

Question #2: Will this project require water quality monitoring? Answer: No.