

<u>DCR 24-WCCC-0016 WO39 WCCC New Access Road</u> <u>Project Schedule</u>		
Milestone	Date/Time	Notes
Issue Bid Docs	9/21/26, Mon 5 PM	DCR to upload to HlePRO.
Prebid Meeting	10/1/26, Thurs 10 AM	
Prebid RFIs Due	10/14/26, Wed 5 PM	
RFIs Response / Addendum Due	10/21/26, Wed 5 PM	
Bids Due	10/30/26, Fri 5 PM	
1 week to evaluate bids.		
Notice of Award	11/6/26, Fri 5 PM	Approximate.
Contract Duration	180 Calendar Days	Reference Specification Section 00410 Attachment A.
1 week for contractor to submit W-9, HCE, sample invoice for PO. Reference 00210-1.09. Start pre-con meeting schedule discussions and pre-construction submittals preparation.		
1 week for DCR to cut the PO.		
PO Issuance / NTP / Contract Start	11/13/26, Fri 5 PM	Approximate.
2 weeks to conduct pre-con meeting. Thanksgiving on Thursday, 11/26/26.		
4 weeks for construction submittal review. (2 weeks to submit, 1 week to review, 1 week for resubmittals).		
Job Site Start/Mobilization	1/4/27, Mon	Approximate.
Note that HECO utility pole should be relocated prior to construction.		
Project Acceptance Date	5/12/27, Wed	Approximate.
Closeout Period	60 Calendar Days	Submit final Pay App and closing docs per IGC 7.33.2.